

Project : 96B032(0)

SWANTON NH 036-1(9)

								2025	2026	2027
Activity Name	Activity Description	Rem. Dur.	Orig. Dur.	actual start date	actual finish date	Early Start	Early Finish			
010.01	PE/Pre-Appraisal Authorized	0	22	21Oct96	25Oct96					
010.02	Finance & Maint Agreement	0	44	16Feb96	22Feb96					
020.01	Local Concerns Meeting	0	22	04Feb97	04Feb97					
020.02	Collect Existing Data	0	11	03Mar97	21Mar97					
020.03	Develop Purpose & Need Statement	0	3	05Sep97	08Sep97					
020.04	Purpose & Need Accepted	0	0	12Sep97	12Sep97					
030.01.01	Survey	0	66	29Feb96	22Oct96					
030.01.02	Traffic Data	0	22	24May97	18Nov98					
030.01.03	Hydraulics - Preliminary	0	44	01Jul03	01Jul03					
030.01.04	Utilities - Existing	0	44	25Jun02	28Aug02					
030.01.05	ROW - Existing	0	44	27Jun02	31Aug02					
030.01.06	Archaeological Resource Identification	0	66	09Jan97	01Nov97					
030.01.07	Historical Resource Identification	0	66	09Jan97	01Nov97					
030.01.08	Biological Resource Identification	0	66	09Jan97	01Nov97					
030.02.01	Archaeology Impact Assessment	0	22	26Jan04	26Apr13					
030.02.02	Historic Impact Assessment	0	22	14Jul02	16Aug02					
030.02.03	Biological Impact Assessment	0	22	14Jul02	08Feb12					
030.02.04	Environmental Impact Coordination	0	22	07Feb01	08Feb12					
030.03.01	ANR	0	22	01Sep01	01Sep01					
030.03.02	DHP/SHPO	0	22	01Sep01	01Sep01					
030.03.03	Agricultural	0	33	01Sep01	01Sep01					
030.03.04	Corps of Engineers	0	33	01Sep01	01Sep01					
030.04.01	Develop Alternatives	0	88	01Aug97	08Feb12					
030.04.02	Alternatives Presentation/Refinement	0	33	08Feb12	08Feb12					
030.04.03	Alternative Accepted	0	0	08Feb12	08Feb12					
030.04.05	Geotechnical Assessment	0	5	29May13	29May13					
040.04	NEPA Document Submitted for Approval	0	110	12Dec16	04Apr19					
050.01	Develop Conceptual Plans	0	44	08Feb12	11Mar13					
050.02	Public Meeting/Hearing/Refinement	0	88	02Aug13	18Sep13					
050.03	Project Defined	0	0	18Sep13	18Sep13					
ProjectView								2025	2026	2027

Project : 96B032(0)

SWANTON NH 036-1(9)

								2025	2026	2027
Activity Name	Activity Description	Rem. Dur.	Orig. Dur.	actual start date	actual finish date	Early Start	Early Finish			
060.01	Develop Preliminary Plans	0	132	31Dec14	08Dec16					
060.01.02	Preliminary Plan/QAU Review Period	0	22	08Dec16	10Jan17					
060.03	Geotechnical Analysis	0	88	29May13	31Jul14					
060.05	Environmental Permits	51	208	26Jan21			15Mar24			
060.06	Utility Relocation Routing	0	88	13Dec16	16May18					
060.07	Property Owner Contact	0	66	14Sep18	08Aug19					
060.08	Address Prelim plans comments	0	88	14Feb19	14Jan21					
060.09	ROW Acquisition Authorization	0	22	20Mar19	18Apr19					
060.11	Utility Agreements	44	44			02Jan24	14Feb24			
080.01	Develop ROW Plans and Titles	0	200	15Jan21	15Dec22					
080.02	Legal Document Preparation	0	110	15Dec22	26May23					
080.03	Final ROW Plans and Documents Complete	0	0	31May23	31May23					
090.02	Appraisal	9	170	31May23			12Jan24			
090.024	Appraisal Review	180	180	15Aug23			18Sep24			
090.03	Negotiation	250	320	07Jul23			31Dec24			
090.0351	Necessity Complaint to Court	0	0			31Dec24	31Dec24			
090.0352	Contesting of Necessity	44	44			02Jan25	07Mar25			
090.0353	Court to Schedule Necessity Hearing	88	88			10Mar25	11Jul25			
090.0354	Necessity Hearing	0	0			11Jul25	11Jul25			
090.0355	Necessity/Condemnation Order	88	88			14Jul25	17Nov25			
090.0356	Necessity Appeal Period	22	22			18Nov25	19Dec25			
090.0357	Compensation Appeal Period	66	66			22Dec25	24Mar26			
090.04	Compensation	22	22			25Mar26	23Apr26			
090.05	ROW Clear	0	0			23Apr26	23Apr26			
100.01	Develop Final Plans, Specifications & Estimate	340	340			02Jan25	07May26			
100.011	Final Risk Registry	44	44			08May26	08Jul26			
100.012	Final Transportation Management Plan	44	44			08May26	08Jul26			
100.016	Final Plans, Specifications & Estimate Internal Review	44	44			08May26	08Jul26			
100.02	Final Plans, Specifications & Estimate/QA Review Period	44	44			09Jul26	08Sep26			
100.025	Final Plans, Specifications & Estimate Review Meeting	0	0			08Sep26	08Sep26			

Project : 96B032(0)

SWANTON NH 036-1(9)

								2025	2026	2027			
Activity Name	Activity Description	Rem. Dur.	Orig. Dur.	actual start date	actual finish date	Early Start	Early Finish						
100.03	Utility Clearance & Special Provisions	33	33			24Apr26	09Jun26						
100.10	Develop Contract Plans, Specifications	44	44			09Sep26	09Nov26						
100.10.10	Develop Contract Estimate	22	22			09Oct26	09Nov26						
100.11	Submit Contract Plans	0	0			09Nov26	09Nov26						
110.01	Proposal Preparation	22	22			10Nov26	09Dec26						
110.02	Advertisement	17	17			09Dec26	31Dec26						
110.03	Contract Award	22	22			01Jan27	01Feb27						
120.10	Pre-Construction	66	66			02Feb27	04May27						
120.11	Active Construction	650	650			05May27	30Oct29						
											2025	2026	2027