

Project : 12A574(0)

SPRINGFIELD IM 091-1(83)

								24	26
Activity Name	Activity Description	Rem. Dur.	Orig. Dur.	early start date	early finish date	VTRANS OBS	VTRANS WBS		
040.04	NEPA Document	120	120	14Feb24	05Aug24	ENVIRONMENTAL	040		
050.02	Public Meeting/Hearing	33	33	14Aug24	01Oct24	PROJECT DEVELOPMENT	050		
050.07.04	Contract Administration Review	0	1	11Oct23	26Jan24				
050.07.05	Legal Review and Proposal Preparation	25	25	29Jan24	04Mar24	PROJECT DEVELOPMENT	050		
050.08	Post RFP	55	55	06Mar24	21May24	PROJECT DEVELOPMENT	050		
050.10	Receive Written Questions	15	15	06Mar24	26Mar24	PROJECT DEVELOPMENT	050		
050.12	Respond to Written Questions	5	5	27Mar24	02Apr24	PROJECT DEVELOPMENT	050		
050.14	CMGC Selection	40	40	22May24	18Jul24	PROJECT DEVELOPMENT	050		
050.16	CMGC Interviews	5	5	12Jul24	18Jul24	PROJECT DEVELOPMENT	050		
050.18	CMGC Selected	0	0	22Jul24	22Jul24	PROJECT DEVELOPMENT	050		
050.19	CMGC Preconstruction Services Contract Award	22	22	23Jul24	22Aug24	FINANCE & ADMINISTRATION	050		
050.20	Procure I.C.E services	88	88	22May24	26Sep24	PROJECT DEVELOPMENT	050		
060.01	Develop Preliminary Plans	107	120	15Nov22	28Jun24	PROJECT DEVELOPMENT	060		
060.011	Preliminary Risk Registry	44	44	29Apr24	28Jun24	PROJECT DEVELOPMENT	060		
060.012	Preliminary Transportation Management Plan	44	44	29Apr24	28Jun24	PROJECT DEVELOPMENT	060		
060.0125	Preliminary Plans Internal Review	22	22	01Jul24	31Jul24	PROJECT DEVELOPMENT	060		
060.013	Preliminary Plans QA Review Period	22	22	19Aug24	18Sep24	PROJECT DEVELOPMENT	060		
060.014	Preliminary Plans Constructability Review - Meeting	0	0	25Sep24	25Sep24	PROJECT DEVELOPMENT	060		
060.04	Hydraulics - Final	33	33	29Apr24	13Jun24	HYDRAULICS	060		
060.05	Environmental Permits	132	132	03Jan25	14Jul25	ENVIRONMENTAL	060		
060.06	Utility Relocation Routing	5	88	08Dec22	02Feb24	UTILITIES	060		
060.07	Property Owner Contact	66	66	01Aug24	04Nov24	PROJECT DEVELOPMENT	060		
060.08	Address Prelim plans comments	44	44	26Sep24	27Nov24	PROJECT DEVELOPMENT	060		
060.20	CMGC/I.C.E.Partnering Meeting	0	0	26Sep24	26Sep24	PROJECT DEVELOPMENT	060		
060.24	60% Quantities	22	22	02Dec24	02Jan25	PROJECT DEVELOPMENT	060		
060.26	60% Quantities Reconciliation	22	22	03Jan25	04Feb25	PROJECT DEVELOPMENT	060		
060.28	60% Construction Estimate	22	22	05Feb25	10Mar25	PROJECT DEVELOPMENT	060		
060.30	60% Construction Estimate Comparison/Meeting	0	0	17Mar25	17Mar25	PROJECT DEVELOPMENT	060		
090.05	ROW Clear	0	0	01Oct24	01Oct24	RIGHT-OF-WAY	090		
100.01	Develop Final Plans, Specifications & Estimate	200	200	02Dec24	18Sep25	PROJECT DEVELOPMENT	100		

Project : 12A574(0)

SPRINGFIELD IM 091-1(83)

								24	26
Activity Name	Activity Description	Rem. Dur.	Orig. Dur.	early start date	early finish date	VTRANS OBS	VTRANS WBS		
100.011	Final Risk Registry	44	44	17Jul25	18Sep25	PROJECT DEVELOPMENT	100		
100.012	Final Transportation Management Plan	44	44	17Jul25	18Sep25	PROJECT DEVELOPMENT	100		
100.013	90% Quantities	22	22	19Sep25	20Oct25	PROJECT DEVELOPMENT	100		
100.014	90% Quantity Reconciliation	22	22	21Oct25	20Nov25	PROJECT DEVELOPMENT	100		
100.0145	90% Estimate	22	22	21Nov25	24Dec25	PROJECT DEVELOPMENT	100		
100.015	Develop Draft Project Special Provisions	44	44	17Jul25	18Sep25	PROJECT DEVELOPMENT	100		
100.016	Final Plans, Specifications & Estimate Internal Review	20	20	19Sep25	16Oct25	PROJECT DEVELOPMENT	100		
100.017	90% Construction Estimate Comparison/meeting	0	0	01Jan26	01Jan26	PROJECT DEVELOPMENT	100		
100.02	Final Plans, Specifications & Estimate/QA Review Period	22	22	03Nov25	05Dec25	PROJECT DEVELOPMENT	100		
100.025	Final Plans, Specifications & Estimate Review Meeting	0	0	12Dec25	12Dec25	PROJECT DEVELOPMENT	100		
100.03	Utility Clearance & Special Provisions	33	33	15Dec25	29Jan26	UTILITIES	100		
100.06	Address Final plan/QAU Review Comments	22	22	15Dec25	14Jan26	PROJECT DEVELOPMENT	100		
100.10	Develop Contract Plans, Specifications	44	44	02Jan26	04Mar26	PROJECT DEVELOPMENT	100		
100.11	Submit Contract Plans	0	0	01Jun26	01Jun26	PROJECT DEVELOPMENT	100		
100.13	100% Quantities	22	22	15Jan26	13Feb26	PROJECT DEVELOPMENT	100		
100.14	100% Quantities Reconciliation	22	22	16Feb26	17Mar26	PROJECT DEVELOPMENT	100		
100.15	100% Construction Estimate	22	22	18Mar26	16Apr26	PROJECT DEVELOPMENT	100		
100.16	100% Construction Estimate Comparison/Meeting	0	0	23Apr26	23Apr26	PROJECT DEVELOPMENT	100		
100.17	Negotiate Total Maximize Price	22	22	01May26	01Jun26	PROJECT DEVELOPMENT	100		
110.01	Proposal Preparation	20	20	04Jun26	01Jul26	FINANCE & ADMINISTRATION	110		
110.02	Advertisement	3	3	02Jul26	06Jul26	FINANCE & ADMINISTRATION	110		
110.03	Contract Award	22	22	07Jul26	05Aug26	FINANCE & ADMINISTRATION	110		
120.10	Pre-Construction	44	44	06Aug26	06Oct26	PROJECT DEVELOPMENT	120		
120.11	Active Construction	615	615	07Oct26	13Feb29	PROJECT DEVELOPMENT	120		